



UHDD™ Tablet De-Duster IQ/OQ



We don't just sell machines—
we provide service.

LFA Signature Identification



| Prepared by | Name | Title | Date |
|---------------|--------------|------------------|------------|
| Author | Callie Scott | Technical Writer | 2021-05-25 |
| Approved by | Name | Title | Date |
| Manufacturing | | | |
| Engineering | | | |
| Quality | | | |

Comments:

Reviewed By:

Date:

Contents

| | |
|---|-----------|
| LFA Signature Identification | 2 |
| Qualification Protocol | 4 |
| Purpose and Background | 4 |
| Scope | 4 |
| Qualification Protocol | 5 |
| Responsibilities | 6 |
| General Requirements | 7 |
| Codes and Abbreviations | 8 |
| Equipment and Process Description | 9 |
| Test Equipment | 10 |
| Document Qualification | 11 |
| Installation Qualification Protocol | 11 |
| Installation Position and Space Qualification | 17 |
| Safety Measures Qualification | 20 |
| Equipment Appearance Qualification | 23 |
| Production and Output Qualification | 25 |

Comments:

Reviewed By:

Date:

Qualification Protocol



Purpose and Background

The purpose of this Installation Qualification (IQ)/Operational Qualification (OQ) Protocol is to establish documented evidence that the UHDD™ and its ancillary systems have been installed according to the system specifications, have been configured per applicable manufacturer's recommendations, design specifications, and process requirements, and performs the intended functions as specified in the protocol.

Scope

Equipment

This IQ/OQ Protocol applies to the following equipment:

| Items | System Information |
|---|-----------------------|
| URS Reference | N/A |
| Factory Acceptance Testing (FAT) Reference | |
| Project Master Validation Plan Number | N/A |
| Site Master Validation Plan Number | N/A |
| Equipment Name/Description | UHDD/Tablet de-duster |
| Manufacturer | LFA Machines |
| Model Number | 1 |
| Serial Number | |
| Equipment ID Number or Asset Number | |
| Previous Qualification/Validation Number(s) (if applicable) | N/A |
| Is system new, modified, moved, periodic review, or revalidation? | |
| If revalidation, attach necessary change control document(s) and record attachment number. Provide reason for revalidation. | |

Comments:

Reviewed By: Date:

Qualification Protocol



System Requirements

This IQ/OQ Protocol applies to the following system requirements:

| System Requirement | Target |
|---------------------------------------|---|
| Output Speed Target | 1,000,000 tablets per hour |
| Availability | 90% (10% of potential availability taken up by cleaning, maintenance, etc.) |
| Quality Rate | +/-5% accuracy |
| Overall Equipment Effectiveness (OEE) | 90-95% |
| Crew Target | 1 person |

Comments:

Reviewed By: Date:

Qualification Protocol



Responsibilities

The table below displays information regarding the individuals involved in developing this qualification protocol.

| Department/Individual | Responsibilities |
|--------------------------------------|--|
| Validation Author | <ul style="list-style-type: none">• Develops the process validation plan, protocol, and report.• Confirms accuracy and completeness of the validation and qualification deliverables. |
| Validation Project Leader | <ul style="list-style-type: none">• Defines validation and qualification deliverables (i.e., process validation plan, protocol, and report, project monitoring, protocol execution).• Acquires inputs from any needed technical experts to determine the activities appropriate to the validation.• Identifies the resources required to conduct the validation. |
| Technical Representative | <ul style="list-style-type: none">• Provides knowledge with regard to the equipment/process/product undergoing validation and qualification.• Provides assistance to the Validation Project Leader with respect to the technical aspects of the equipment/process/product.• Provides help with study designs, acceptance criteria, and statistical analysis, as necessary. |
| Quality Assurance/Quality Management | <ul style="list-style-type: none">• Reviews and approves validation and qualification documentation.• Ensures that each document is complete, accurate, and compliant with applicable validation requirements.• Reviews and approves deficiencies that occur during validation. |

Comments:

Reviewed By: Date:

Qualification Protocol



General Requirements

Completion of Installation Qualification (IQ) and Operational Qualification (OQ) shall be governed by the following general guidelines:

- Prior to starting any test case, the individual(s) involved in the test execution shall be trained on both the protocol and applicable procedure(s) required to execute the test cases.
- Except for the protocol approvers, each person who performs or reviews any section of tests within this document must complete the Signature Identification sheet.
- All tests that require the person executing the protocol to make a comparison, calculation or a judgment of satisfactory completion, will include a “Pass” or “Fail” column. This section will require the person executing the protocol to enter the disposition of each test or test step as appropriate.
- Any discrepancy encountered during execution will be documented as a deviation and will require analysis to determine the root cause, assessment of deviation risk, and corrective action recommendation, including repeat testing as appropriate. The deviation must be reviewed and approved prior to completing the associated test case. Each deviation shall be sequentially numbered and listed in a supported report log. The corresponding test case should reference the related deviation number.
- All test instruments used in the execution of this protocol must have a current calibration certification, traceable to NIST or applicable international standards. When the certificates for these instruments are held in the quality system (i.e., site calibration program), a verification of certification is sufficient. For all other instruments, current calibration must be demonstrated through calibration certificates.
- Any comments regarding the test case(s) will be recorded on the data sheets under the “Comments” section.
- The “Reviewed By” signature line will be signed by an independent reviewer who has read the respective test case and agrees with execution and conclusions.
- All supporting documentation and attachments must be identified or labeled with the minimum of the identification number, pagination (page of page), protocol number, and applicable test case(s).

General Acceptance Criteria

- The test case is successful and passes when all test steps meet the acceptance criteria.
- Successful completion of the protocol is achieved when all test cases have been successfully completed and all deviations resolved.

Comments:

Reviewed By: Date:



Codes and Abbreviations

| Code | Meaning |
|---------|---|
| amps | Amperes |
| CE | Certification mark that indicates conformity with health, safety, and environmental protection standards sold within the European Economic Area |
| °C | Degree centigrade |
| Dev No. | Deviancy number |
| IQ | Installation Qualification |
| kg | Kilogram |
| m | Meter |
| mm | Millimeter |
| MPa | Megapascal |
| NIST | National Institute of Standards and Technology |
| OQ | Operational Qualification |
| Pa | Pascal |
| PPE | Personal protective equipment |
| RH | Relative humidity |

Comments:

Reviewed By: Date:



Equipment and Process Description

UHDD™ Process

The basic mechanism of the UHDD™ Tablet De-Duster involves using an agitation system to loosen dust from tablets' surface as they pass through the machine.

Charging the Electromagnet

Once the electromagnet loses its charge, the vibratory spring will move back to its original position. As the armature moves back and forth, it creates a vibratory motion that results in the tablets moving up through the machine.

Removal of Dust by Vibration

While the tablets are being moved upward through the machine, the vibratory power removes the excess dust and produces smooth and clean tablets which are expelled through the discharge chute.

Comments:

Reviewed By: Date:

Qualification Protocol



Test Equipment

| Equipment | Serial Number | Calibration Certificate Number | Calibration Date | Initial and Date |
|-----------------------|---------------|--------------------------------|------------------|------------------|
| Graduated steel ruler | | | | |
| Indoor thermometer | | | | |
| Hygrometer | | | | |
| Multimeter | | | | |
| Compact force gauge | | | | |
| Scale (kg or lbs) | | | | |

Comments:

Reviewed By: Date:

Installation Qualification Protocol

Document Qualification



UHDD™ - Serial Number

The objective of Document Qualification is to confirm the presence and validity of the appropriate documents.

| TEST No. UHDD01 | PACKING LIST | | |
|---|--|-----------------------------|----------------------------|
| Purpose of Test | | | |
| To confirm the presence of the packing list with the appropriate information. | | | |
| Method | | | |
| 1 | Locate packing list with the shipping container. | | |
| 2 | Confirm the package list includes description of products, quantity, net weight, and gross weight. | | |
| Results | | | |
| Test | Acceptance Criteria | | Pass/Fail |
| 1 | Description of products is present. | | |
| 2 | Quantity of products is present. | | |
| 3 | Net weight of shipment is present. | | |
| 4 | Gross weight of shipment is present. | | |
| Result | Dev No. | Completed by (Initial/Date) | Verified by (Initial/Date) |
| | | | |

Comments:

Reviewed By: Date:

Installation Qualification Protocol

Document Qualification



UHDD™ - Serial Number

The objective of Document Qualification is to confirm the presence and validity of the appropriate documents.

| TEST No. UHDD02 | QUALIFICATION CERTIFICATE | | |
|--|---|-----------------------------|----------------------------|
| Purpose of Test | | | |
| To confirm the presence of CE qualification certificate. | | | |
| Method | | | |
| 1 | Inspect the CE certification. | | |
| 2 | Confirm signature of authorized LFA personnel. | | |
| Results | | | |
| Test | Acceptance Criteria | Pass/Fail | |
| 1 | CE qualification certificate is complete. | | |
| 2 | Signature of authorized LFA personnel is present. | | |
| Result | Dev No. | Completed by (Initial/Date) | Verified by (Initial/Date) |
| | | | |

Comments:

Reviewed By: Date:

Installation Qualification Protocol

Document Qualification



UHDD™ - Serial Number

The objective of Document Qualification is to confirm the presence and validity of the appropriate documents.

| TEST No. UHDD03 | FACTORY ACCEPTANCE TEST REPORT AND QUALITY CONTROL CHECKLIST | | |
|--|---|-----------------------------|----------------------------|
| Purpose of Test | | | |
| To confirm the presence of factory acceptance test (FAT) report. | | | |
| Method | | | |
| 1 | Inspect the FAT report. | | |
| 2 | Confirm quality control checklist from LFA Taiwan location is included. | | |
| Results | | | |
| Test | Acceptance Criteria | | Pass/Fail |
| 1 | FAT report is complete. | | |
| 2 | Quality control checklist from LFA Taiwan location is complete. | | |
| Result | Dev No. | Completed by (Initial/Date) | Verified by (Initial/Date) |
| | | | |

Comments:

Reviewed By: Date:

Installation Qualification Protocol

Document Qualification



UHDD™ - Serial Number

The objective of Document Qualification is to confirm the presence and validity of the appropriate documents.

| | | | |
|---|--|-----------------------------|----------------------------|
| TEST No. UHDD04 | MATERIAL CERTIFICATE | | |
| Purpose of Test | | | |
| To confirm the presence of materials certificate. | | | |
| Method | | | |
| 1 | Point of contact materials are certified by third party. | | |
| 2 | Confirm materials are accurate to LFA standard. | | |
| Results | | | |
| Test | Acceptance Criteria | | Pass/Fail |
| 1 | Feeder material is confirmed to be SUS316. | | |
| 2 | Discharge Chute material is confirmed to be SUS316. | | |
| 3 | Sifter material is confirmed to be SUS316. | | |
| Result | Dev No. | Completed by (Initial/Date) | Verified by (Initial/Date) |
| | | | |

Comments:

Reviewed By: Date:

Installation Qualification Protocol

Document Qualification



UHDD™ - Serial Number

The objective of Document Qualification is to confirm the presence and validity of the appropriate documents.

| TEST No. UHDD05 | PRODUCT MANUAL | | |
|--|--|-----------------------------|----------------------------|
| Purpose of Test | | | |
| To confirm the presence of product manual. | | | |
| Method | | | |
| 1 | Find the UHDD™ product manual at https://www.lfatabletpresses.com/product-data in Product Manuals section. | | |
| 2 | Confirm product manual link is accessible. | | |
| Results | | | |
| Test | Acceptance Criteria | | Pass/Fail |
| 1 | Product manual PDF is accessible and can be downloaded. | | |
| Result | Dev No. | Completed by (Initial/Date) | Verified by (Initial/Date) |
| | | | |

Comments:

Reviewed By: Date:

Installation Qualification Protocol

Document Qualification



UHDD™ - Serial Number

The objective of Document Qualification is to confirm the presence and validity of the appropriate documents.

| | | | |
|---|--|-----------------------------|----------------------------|
| TEST No. UHDD06 | ELECTRICAL WIRING DIAGRAM | | |
| Purpose of Test | | | |
| To confirm the presence of electrical wiring diagram. | | | |
| Method | | | |
| 1 | Find the appropriate product manual at https://www.lfatabletpresses.com/product-data in Product Manuals section. | | |
| 2 | Inspect the electrical wiring diagram in the product manual's appendix. | | |
| Results | | | |
| Test | Acceptance Criteria | | Pass/Fail |
| 1 | Electrical wiring diagram is accessible within the manual. | | |
| Result | Dev No. | Completed by (Initial/Date) | Verified by (Initial/Date) |
| | | | |

Comments:

Reviewed By: Date:

Installation Qualification Protocol

Installation Position and Space Qualification



UHDD™ - Serial Number

The objective of Installation Position and Space Qualification is to confirm the space and environmental conditions required for installation and operation.

| TEST No. UHDDIS01 | WORKSPACE SURFACE | | |
|---|---|-----------------------------|----------------------------|
| Purpose of Test | | | |
| To confirm the workspace surface accounts for the machine's weight and force exerted by machine and user. | | | |
| Method | | | |
| 1 | Ensure workspace surface supports machine's weight of 70 kg (around 154 lbs). | | |
| 2 | Ensure the workspace surface supports an additional 18 kg (around 40 lbs). | | |
| Results | | | |
| Test | Acceptance Criteria | Pass/Fail | |
| 1 | Workspace surface is sturdy enough to support 88 kg (around 194 lbs). | | |
| Result | Dev No. | Completed by (Initial/Date) | Verified by (Initial/Date) |
| | | | |

Comments:

Reviewed By: Date:



Installation Qualification Protocol

Installation Position and Space Qualification

UHDD™ - Serial Number

The objective of Installation Position and Space Qualification is to confirm the space and environmental conditions required for installation and operation.

| TEST No. UHDDIS02 | WORKSPACE TEMPERATURE | | |
|---|---|-----------------------------|----------------------------|
| Purpose of Test | | | |
| To confirm the workspace's temperature levels are acceptable for machine operation. | | | |
| Method | | | |
| 1 | Measure the workspace's temperature with an indoor thermometer. | | |
| Results | | | |
| Test | Acceptance Criteria | | Pass/Fail |
| 1 | Workspace temperature measures within 18-24 °C (64-75 °F). | | |
| Result | Dev No. | Completed by (Initial/Date) | Verified by (Initial/Date) |
| | | | |

Comments:

Reviewed By: Date:

Installation Qualification Protocol

Installation Position and Space Qualification



UHDD™ - Serial Number

The objective of Installation Position and Space Qualification is to confirm the space and environmental conditions required for installation and operation.

| | | | |
|---|--|-----------------------------|----------------------------|
| TEST No. UHDDIS03 | HUMIDITY | | |
| Purpose of Test | | | |
| To confirm the workspace's relative humidity levels are acceptable for machine operation. | | | |
| Method | | | |
| 1 | Measure the workspace's humidity with a hygrometer. | | |
| Results | | | |
| Test | Acceptance Criteria | | Pass/Fail |
| 1 | Workspace relative humidity measures within 45-65% RH. | | |
| Result | Dev No. | Completed by (Initial/Date) | Verified by (Initial/Date) |
| | | | |

Comments:

Reviewed By: Date:

Installation Qualification Protocol

Safety Measures Qualification



UHDD™ - Serial Number

The objective of Safety Measures Qualification is to confirm that machine installation meets requirements of safe production.

| TEST No. UHDDSM01 | LIFTING EQUIPMENT | | |
|---|---|-----------------------------|----------------------------|
| Purpose of Test | | | |
| To confirm that the proper lifting equipment is available for mounting the machine. | | | |
| Method | | | |
| 1 | Ensure engine hoist and lifting strap are available. | | |
| 2 | Ensure lifting strap supports the machine and does not induce any swinging or tilting of the machine. | | |
| Results | | | |
| Test | Acceptance Criteria | | Pass/Fail |
| 1 | Engine hoist and lifting strap are in position. | | |
| 2 | Lifting strap is secure and support the machine's weight in a balanced way. | | |
| Result | Dev No. | Completed by (Initial/Date) | Verified by (Initial/Date) |
| | | | |

Comments:

Reviewed By: Date:

Installation Qualification Protocol

Safety Measures Qualification



UHDD™ - Serial Number

The objective of Safety Measures Qualification is to confirm that machine installation meets requirements of safe production.

| TEST No. UHDDSM02 | PERSONAL PROTECTIVE EQUIPMENT | | |
|--|--|-----------------------------|----------------------------|
| Purpose of Test | | | |
| To confirm user has access to the following items of personal protective equipment (PPE) for use during machine operation. | | | |
| Method | | | |
| 1 | Ensure protective equipment is on hand before using the machine. | | |
| Results | | | |
| Test | Acceptance Criteria | | Pass/Fail |
| 1 | Steel toe boots are in possession. | | |
| 2 | Heavy duty grip gloves are in possession. | | |
| 3 | Back support belt is in possession. | | |
| 4 | Safety goggles are in possession. | | |
| 5 | Disposable latex/rubber gloves are in possession. | | |
| 6 | Hairnet and/or beard net are in possession (if applicable). | | |
| Result | Dev No. | Completed by (Initial/Date) | Verified by (Initial/Date) |
| | | | |

Comments:

Reviewed By: Date:

Installation Qualification Protocol

Safety Measures Qualification



UHDD™ - Serial Number

The objective of Safety Measures Qualification is to confirm that machine installation meets requirements of safe production.

| | | | |
|--|---|-----------------------------|----------------------------|
| TEST No. UHDDSM05 | CORRECT LOCAL VOLTAGE | | |
| Purpose of Test | | | |
| To confirm that the workspace has the correct local voltage for the machine. | | | |
| Method | | | |
| 1 | Ensure the workspace has the correct voltage. | | |
| Results | | | |
| Test | Acceptance Criteria | | Pass/Fail |
| 1 | Workspace electrics support single phase 110 V (USA) or 220 V (UK). | | |
| Result | Dev No. | Completed by (Initial/Date) | Verified by (Initial/Date) |
| | | | |

Comments:

Reviewed By: Date:

Installation Qualification Protocol

Equipment Appearance Qualification



UHDD™ - Serial Number

The objective of Equipment Appearance Qualification is to confirm no damage to the machine's appearance during installation.

| TEST No. UHDDEA01 | NAMEPLATE | | |
|--|--|-----------------------------|----------------------------|
| Purpose of Test | | | |
| To confirm that the nameplate is securely fixed onto the machine and its information is clear. | | | |
| Method | | | |
| 1 | Ensure that the nameplate is securely fitted to the machine. | | |
| 2 | Ensure that the nameplate contains details that are pertinent to the operation of the machine. | | |
| Results | | | |
| Test | Acceptance Criteria | | Pass/Fail |
| 1 | Nameplate is present. | | |
| 2 | Nameplate displays machine name. | | |
| 3 | Nameplate displays version number. | | |
| 4 | Nameplate displays serial number. | | |
| 5 | Nameplate displays voltage and power requirements. | | |
| 6 | Nameplate displays motor type. | | |
| Result | Dev No. | Completed by (Initial/Date) | Verified by (Initial/Date) |
| | | | |

Comments:

Reviewed By: Date:

Installation Qualification Protocol

Equipment Appearance Qualification



UHDD™ - Serial Number

The objective of Equipment Appearance Qualification is to confirm no damage to the machine's appearance during installation.

| | | | |
|--|--|-----------------------------|----------------------------|
| TEST No. UHDDEA02 | MACHINE BODY AND WIRING | | |
| Purpose of Test | | | |
| To confirm that the machine has no obvious damage to body and/or wiring. | | | |
| Method | | | |
| 1 | Inspect the machine body for obvious indentations, spots, scratches, cracks, or any other damages. | | |
| 2 | Inspect the wiring, cables, and electrical box for damage. | | |
| Results | | | |
| Test | Acceptance Criteria | | Pass/Fail |
| 1 | Machine body has no obvious damage. | | |
| 2 | Machine's wiring, cables, and electrical box have no damage. | | |
| Result | Dev No. | Completed by (Initial/Date) | Verified by (Initial/Date) |
| | | | |

Comments:

Reviewed By: Date:

Operational Qualification Protocol

Production and Output Qualification



UHDD™ - Serial Number

The objective of Production and Output Qualification is to confirm the maximum production and output values of the machine.

| TEST No. UHDDOQ01 | ELECTRICAL OUTPUT LEVELS | | |
|--|--|-----------------------------|----------------------------|
| Purpose of Test | | | |
| To confirm that the machine's hertz, voltage, and kilowatt levels are correct. | | | |
| Method | | | |
| 1 | Use a multimeter to measure the machine for each unit. | | |
| Results | | | |
| Test | Acceptance Criteria | | Pass/Fail |
| 1 | Maximum hertz is 60 (USA) and 50 (UK). | | |
| 2 | Maximum volts is 110 V (USA) and 220 V (UK). | | |
| 3 | Maximum kilowatts is 0.15. | | |
| Result | Dev No. | Completed by (Initial/Date) | Verified by (Initial/Date) |
| | | | |

Comments:

Reviewed By: Date:

Operational Qualification Protocol

Production and Output Qualification



UHDD™ - Serial Number

The objective of Production and Output Qualification is to confirm the maximum production and output values of the machine.

| TEST No. UHDDOQ02 | VACUUM PRESSURE | | |
|---|--|-----------------------------|----------------------------|
| Purpose of Test | | | |
| To confirm that the vacuum's pressure is at 2.7 m ³ per hour (-1 MPa). | | | |
| Method | | | |
| 1 | Measure the vacuum's pressure with a compact force gauge. | | |
| Results | | | |
| Test | Acceptance Criteria | | Pass/Fail |
| 1 | Vacuum's pressure is 2.7 m ³ per hour (-1 MPa) (+/-5%). | | |
| Result | Dev No. | Completed by (Initial/Date) | Verified by (Initial/Date) |
| | | | |

Comments:

Reviewed By: Date:

Operational Qualification Protocol

Production and Output Qualification



UHDD™ - Serial Number

The objective of Production and Output Qualification is to confirm the maximum production and output values of the machine.

| TEST No. UHDDOQ03 | AIR COMPRESSOR PRESSURE | | |
|--|--|-----------------------------|----------------------------|
| Purpose of Test | | | |
| To confirm that the air compressor's pressure is 0.1 m ³ per hour (0.05 MPa). | | | |
| Method | | | |
| 1 | Measure the vacuum's pressure with a compact force gauge. | | |
| Results | | | |
| Test | Acceptance Criteria | | Pass/Fail |
| 1 | Air compressor's pressure is 0.1 m ³ per hour (0.05 MPa) (+/-5%). | | |
| Result | Dev No. | Completed by (Initial/Date) | Verified by (Initial/Date) |
| | | | |

Comments:

Reviewed By: Date:

Operational Qualification Protocol

Production and Output Qualification



UHDD™ - Serial Number

The objective of Production and Output Qualification is to confirm the maximum production and output values of the machine.

| TEST No. UHDDOQ04 | MAXIMUM TABLET OUTPUT | | |
|--|--|-----------------------------|----------------------------|
| Purpose of Test | | | |
| To confirm that the machine's maximum tablet output is 1,000,000 per hour. | | | |
| Method | | | |
| 1 | Automatically operate the machine for one minute with tablets. | | |
| 2 | Record the amount of tablets de-dusted in one minute. | | |
| 3 | Multiply the amount of tablets de-dusted in one minute by 60. | | |
| Results | | | |
| Test | Acceptance Criteria | | Pass/Fail |
| 1 | Maximum tablet output is 1,000,000 per hour (+/-5%). | | |
| Result | Dev No. | Completed by (Initial/Date) | Verified by (Initial/Date) |
| | | | |

Comments:

Reviewed By: Date:

Protocol Deviation Log



UHDD™ - Serial Number

Record each of the deviations raised during the completion of the protocol and the date the deviation is resolved.

| Deviation No. | Deviation Description | Date Resolved | Initial and Date |
|---------------|-----------------------|---------------|------------------|
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

Comments:

Reviewed By: Date:



LFA MACHINES

www.lfamachines.com

United Kingdom

Unit 4B
Murdock Road
Bicester
Oxfordshire
United Kingdom
OX26 4PP

United States

6601 Will Rogers Blvd
Fort Worth
Texas
United States
76140

Germany

Business Parc Am
Trippelsberg 92
Düsseldorf
Germany
40589

Taiwan

7F-5, No. 2, Sec. 2
Taiwan Blvd
West District
Taichung City
403